



ICC Facts on the Ground Updated: December 1, 2008



One Year into Construction: Tremendous Progress

- Contracts to build 17.9 miles of the 18.8-mile ICC are underway, representing \$1.5 billion in work.
- As of the end of October, approximately \$593 million of the project budget, or 23 percent, has been expended.
- As of November, ICC construction workers had logged more than 739,000 labor hours.
- Contract A, seven miles of the ICC between I-370 and MD 97, is more than 32 percent complete and on schedule to finish in the fall of 2010.
- Contract B, seven miles of highway beginning at MD 97 to just west of US 29, has been issued a Limited Notice to Proceed (LNTP), with construction slated to begin in late January 2009.
- Contract C, west of US 29 to I-95/US 1, has been under construction since late spring 2008 and is approximately 17 percent complete and on schedule to finish late 2011.
- The first ICC environmental mitigation project, a newly created wetland along Bonifant Road, is completed.
- Work has begun on the first ICC environmental stewardship project, which includes several stormwater management improvements.
- SHA has purchased, or is in the process of closing on, approximately 96 percent of the 400 right-of-way parcels required.
- Significant construction progress is apparent along the length of the ICC.



A view of the ICC in Contract A looking west from Shady Grove Road towards I-370.



Pumping concrete for caissons at the bridge over North Branch Rock Creek in Contract A.



Clearing the right-of-way east of US 29 in Contract C.

To view additional photos of construction progress on the ICC, please visit the Photo Gallery at www.iccproject.com.