



Intercounty Connector

Facts on the Ground

Updated: February 2011



Continuing Progress on the ICC

- Contracts to build 17.9 miles of the 18.8-mile Intercounty Connector (ICC) are underway representing \$1.5 billion in roadway construction.
- As of December 2010, approximately \$1,763 million of the project budget, or 69 percent, has been expended.
- As of December 2010, ICC construction workers have logged nearly 6 million labor hours.
- During 2011, the ICC will employ more than 3,600 people, with nearly 200 contractors and sub-contractors on the job.
- Contract A comprises seven miles of the ICC between I-370 and MD 97. Contract A construction began in November 2007 and is approximately 97 percent complete. The team is working towards opening to traffic in early 2011, weather permitting.
- Contract B comprises seven miles of the ICC between MD 97 and US 29. Contract B construction began in January 2009 and approximately 70 percent complete and is on schedule to open to traffic in late 2011/early 2012.
- Contract C comprises 3.8 miles of the ICC between US 29 to I-95, as well as 1.3 miles of US 29 road improvements and 1.9 miles of I-95 auxiliary lanes. Contract C construction began in April 2008 and is approximately 83 percent complete and is on schedule to open to traffic in late 2011/early 2012.
- Construction is now underway on the Eastern Operations Facility (EOF).



ICC Mainline Looking West from Muncaster Mill Road.



Pile driving At New Hampshire Avenue Bridge.



Demolition along US 1 for Eastern Operations Facility