



# Intercounty Connector

## Facts on the Ground

Updated: April 2011



### ICC Construction Springs Into High Gear

- Contracts to build 17.9 miles of the 18.8-mile Intercounty Connector (ICC) are underway representing \$1.5 billion in roadway construction.
- As of February 2011 approximately \$1,842 million of the project budget, or 72 percent, has been expended.
- As of February 2011, ICC construction workers have logged nearly 6.3 million labor hours.
- During 2011, the ICC will employ more than 3,600 people, with nearly 200 contractors and sub-contractors on the job.
- Contract A comprises seven miles of the ICC between I-370 and MD 97. Contract A construction began in November 2007 and is approximately 98 percent complete. This segment opened to traffic on February 23, 2011. The remaining work will be completed by mid 2011. On April 6, 12:01am full tolling operations/collection of service charges starts. For more information on tolling please visit [www.mdt.maryland.gov](http://www.mdt.maryland.gov).
- Contract B consists of seven miles of the ICC between MD 97 and US 29. Contract B construction began in January 2009 and is approximately 76 percent complete. Contract B is on schedule to open to traffic in late 2011/early 2012.
- Contract C includes 3.8 miles of the ICC between US 29 to I-95, as well as 1.3 miles of US 29 road



**Setting steel girders for New Hampshire Avenue Bridge**



**Gum Springs—Paint Branch Bridge**

improvements and 1.9 miles of I-95 auxiliary lanes. Contract C construction began in April 2008 and is approximately 85 percent complete and is on schedule to open to traffic in late 2011/early 2012.

- Work on stream restoration projects NW 160 and NW 170 continue.
- For more photo's on the ICC's progress, visit <http://www.iccproject.com/project-images.php>.



# ICC: Progress in Pictures

## April 2011



**Grading west of I-95 Interchange**



**Placing hot-mix asphalt (HMA)  
for mainline pavement**



**Traffic going through the toll gantry**



**Deck form installation at US 29 interchange**