

ICC Facts on the Ground

Updated: October 31, 2008

One Year Into Construction: Enormous Progress

SHA started building the ICC fall 2007 and major construction continues steadily.

- Contracts to build 17.9 miles of the 18.8-mile ICC are underway, representing \$1.5 billion in work.
- As of the end of September, approximately \$569 million of the project budget has been spent.
- Contract A, seven miles of the ICC between I-370 and MD 97, is more than 30 percent complete and on schedule to finish fall 2010.
- Contract B, seven miles of highway beginning at MD 97 to just west of US 29, has been issued a Limited Notice to Proceed (LNTP), with construction slated for late January 2009.
- Contract C, west of US 29 to I-95/US 1, has been under construction since late spring 2008 with steady progress.
- The first ICC environmental mitigation project, a newly created wetland along Bonifant Road, has been completed.
- The first environmental stewardship project, which includes several stormwater management improvement projects, has been awarded and a Notice to Proceed (NTP) is expected November 2008.
- The remainder of the ICC is on schedule to finish late 2011/early 2012.
- SHA has purchased, or is in the process of buying, approximately 96 percent of the needed 400 right-of-way parcels.
- Major progress is readily apparent along the length of the ICC.

Pier formwork on MD 97 Bridge in Contract A.



Designed as a passage for wildlife, Mill Creek runs through this BEBO culvert in Contract A.



Forming footer at headwall for 60-inch pipe in Contract C.