



# Intercounty Connector

## Facts on the Ground

Updated: May 2011



### ICC Construction During Spring Weather

- Contracts to build 17.9 miles of the 18.8-mile Intercounty Connector (ICC) are underway representing \$1.5 billion in roadway construction.
- As of March 2011 approximately \$1,840 million of the project budget, or 72 percent, has been expended.
- As of March 2011, ICC construction workers have logged nearly 6.4 million labor hours.
- During 2011, the ICC will employ more than 3,600 people, with nearly 200 contractors and sub-contractors on the job.
- Contract A comprises seven miles of the ICC between I-370 and MD 97. Contract A construction began in November 2007 and is approximately 98 percent complete.



**Phase 2 of the New Hampshire Avenue Bridge**

This segment opened to traffic on February 23, 2011. The remaining work will be completed by mid 2011. For more information on tolling please visit [www.mdt.maryland.gov](http://www.mdt.maryland.gov).

- Contract B consists of seven miles of the ICC between MD 97 and US 29. Contract B construction began in January 2009 and is approximately 79 percent complete. Contract B is on schedule to open to traffic in late 2011/ early 2012.
- Contract C includes 3.8 miles of the ICC between US 29 to I-95, as well as 1.3 miles of US 29 road improvements and 1.9 miles of I-95 auxiliary lanes. Contract C construction began in April 2008 and is approximately

87 percent complete and is on schedule to open to traffic in late 2011/early 2012.

- D/E was advertised to contractors and a notice to proceed (NTP) with construction is anticipated by late 2011/early 2012.
- Work on REF-10/REF-11 and REF-15, three of the ICC's reforestation projects, has started. These sites will provide a habitat for a variety of wildlife, water quality improvement, and pollution reduction.
- For more photo's on the ICC's progress, please visit <http://www.iccproject.com/project-images.php>.



**Installing sound barrier panels west of Old Gunpowder Road**



# ICC: Progress in Pictures

## May 2011



**Flood Plain Stabilization Tributary to North Branch Rock Creek**



**Prepping bridge at US 29 for painting**



**Stormwater Management Pond East of Muncaster Mill Road**



**Paving east of Bonifant Road**